

CHAUDHARY DEVI LAL UNIVERSITY SIRSA

(Established by the State Legislature Act 9 of 2003) Tel- 01666-239803

No.EE/18/ 353

Dated 28/9/18

Cye
31/11/18
Ds/Sirsa

To,

Chief Vigilance Officer,
Chaudhary Devi Lal University,
Sirsa.

Sub: Minutes of the meeting with Officer/ Branch Head (s) of the Construction Branch held on 02.01.2018 at 10:30AM.

Reference to your office letter no. CVO/2018/1168 dated 29.06.2018, it is to inform that following major works are being carried out in the campus of CDLU, Sirsa:-

1. Construction of Administrative Block at CDLU, Sirsa on risk and cost of M/s N.M Roof Designers Ltd at CDLU, Sirsa.

This work was allotted to A.S Construction Company vide this office letter No EE/17/40 dated 18.12.17 followed by letter to proceed with work vide no EE/17/643 dated 22.12.17 with date of commencement of 22.12.2017 and time limit of 12 months amounting to Rs. 970.73 lakh. Brick work in walls, plastering, flooring, joinery work in block B & C is in progress. Work to the tune of Rs. 555.71 has been done at site which is 57.25% of the work. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-A.

2. Construction of Teaching Block no. 4 at CDLU, Sirsa.

This work was allotted to M/s L.S. Construction Company vide this office letter no EE/18/105 dated 27.04.2018 followed by letter to proceed with work vide no EE/18/140 dated 14.05.18 with date of commencement on 04.06.2018 and time limit of 24 months amounting to Rs. 2450.72 lakh. The work is in progress. Laying of cement Concrete 1.4.8 in foundation, bending & binding of TMT steel in columns, RCC in footings, columns, base slab, retaining walls is being carried out at site. The speed of work is good and progress of work is also satisfactory. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-B.

3. Extension of Boys Hostel no. 1 at CDLU, Sirsa.

This work has been allotted to Sh. Raghu Nath Goyal Contractor on 30.03.2018 and work is in progress. Work in foundation has almost been completed except dining hall and corridor. RCC slab at 1st floor has been laid and further laying of RCC in columns, centring and shuttering of slab at 2nd floor level is in progress. The time given to complete this work is one year which will expire on 29.03.2019. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-C.

4. Construction of Classrooms & Seminar room at CDLU, Sirsa.

Work has been allotted to Sh. Parmod Chand Contractor on 30.03.2018 and work is in progress of the work is satisfactory. Structure has almost been completed except connecting corridor with old building. The time given to complete this work is one year which will expire on 29.03.2019. RCC slab at roof level has been casted. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-D.

5. Construction of Toilet blocks (men & women) at CDLU, Sirsa.

Work has been allotted to M/s Raghu Nath Goyal Contractor on 30.03.2018 and work is in progress. Estimated cost of work to the tune of Rs. 12910541/- only. The time given to complete this work is one year which will expire on 29.03.2019. RCC frame structure has almost been completed. Brick work in walls is in progress. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-E.


6. Construction of Information Centre & Guidance Bureau at CDLU, Sirsa.

Work has been allotted to M/s Sachdeva Construction Co. on 30.03.2018 and work is in progress. Estimated cost of work is to the tune of Rs. 12910541/- only. The time given to complete this work is one year which will expire on 29.03.2019. RCC of slab at 1st floor level has been laid at site. Laying of RCC in columns at 2nd story is in progress. Further reports of material got tested by the building monitoring committee and by this office are enclosed at Annexure-F.

7. Construction and establishment of Herbal Park at CDLU, Sirsa.

Work has been allotted to M/s A.S Construction Co., Sirsa vide letter to proceed no. EE/18302 dated 27.08.2018 and work is in progress. The contractor has procured TMT steel coarse aggregate, bricks, cement etc. at site. Samples of material are being sent to testing laboratories. Jobs of water body, gazebo, electric room, toilet, entrance steps and boundary wall have been taken up in this work.

Above is submitted for your consideration and further necessary action.



Executive Engineer

Endst. No./18/.....

Dated.....

A Copy of the above is forwarded to the following for information and necessary action.

1. SDE, Civil, CDLU, Sirsa.
2. SDE, Electrical, CDLU, Sirsa.


Executive Engineer